

Table 9. Pertinent Data for Fish Facility Inspections in 2015 at PRIEST RAPIDS DAM.								
CRITERIA ITEMS								
LEFT BANK FISHWAY		<u>29-Apr</u>	<u>12-May</u>	<u>23-Jun</u>	<u>30-Jul</u>	<u>26-Aug</u>	<u>17-Sep</u>	<u>28-Oct</u>
<i>Left Bank Entrance:</i>								
Head at main entrances (Criteria = 1-2 ft)								
LSE-2 (1.2 ft target)	ft	1.5	2.0	1.8	1.4	1.5	1.6	1.6
LSE-4 (1.5 ft target)	ft	1.3	1.5	1.6	1.5	1.5	1.5	1.6
Depth over ladr. weir (Crit. = 1-1.2 ft)	ft	1.1	1.0	1.1	1.0	1	1.0	1.0
Water velocity (Crit. = 1.5-4 fps)	fps	2.0	2.0	2.5	2.5	2.5	1.9	1.9
Ladder exit clean (Crit. = yes or no)		yes	yes	yes	yes	yes	yes	yes
Staff gages clean (Crit. = yes or no)		yes	yes	yes	yes	yes	yes	yes
RIGHT BANK FISHWAY								
<i>Right Bank Entrance:</i>								
Head at Entrance (Criteria = 1-2 ft)								
RSE-1 (1.5 ft target)	ft	1.5	1.3	1.5	1.3	1.4	1.5	1.3
Depth over ladr. weir (Crit. = 1-1.2 ft)	ft	1.0	1.0	1.1	1.1	1.0	1.1	1.0
Ladder exit clean (Crit. = yes or no)		yes	yes	yes	yes	yes	yes	yes
Staff gages clean (Crit. = yes or no)		yes	yes	yes	yes	yes	yes	yes
Comment number (if applicable)				1	2			
Comments:								
1. Fish Pump #2 OOS as of 6/22/15 expected to be out several days, no issues meeting criteria with additional pumps and GIG.								
2. Rattling diffuser valve at LSE-4, asked project to check into cause.								